

Certificate number : 39331789  
Project number : 113001021  
Page 1 of 2

Applicant Ultrasonic Flow Measurement  
Smaragddijk 34  
4706 MA ROOSENDAAL

Submitted A liquid flow meter (type Clamp-on).

Manufacturer : Katronic Technologies Ltd.  
Type : KATflow 170  
Serial number : 1700001  
Transducer number : K1Ex 0031 2011 ( paired set )  
Range : 4 .. 20mA = 0 .. 350 m<sup>3</sup>/h

The meter is provided with a digital display and analog output.

Calibration method The deviation of the meter as a function of flow rate has been determined by direct comparison with the National Standard of the Netherlands for liquid quantity measurements (reference meters). Tests have been carried out using water with a pressure up to  $2.1 \times 10^5$  Pa and a mean temperature of  $19.0^\circ\text{C} (\pm 0.5^\circ\text{C})$ .

Date of calibration November 15<sup>th</sup>, 2011.

Results The results of the calibration are presented on page 2 of 2.

Traceability The results of the calibration services of VSL are traceable to primary and/or (inter)nationally accepted measurement standards.

Dordrecht, November 17<sup>th</sup>, 2011  
VSL B.V.

J.C. Rath  
Liquid Flow & Volume Metrology



Dutch  
Metrology  
Institute

*This certificate is consistent with Calibration and Measurement Capabilities (CMCs) that are included in Appendix C of the Mutual Recognition Arrangement (MRA) drawn up by the International Committee for Weights and Measures (CIPM). Under the MRA, all participating institutes recognize the validity of each other's calibration and measurement certificates for the quantities, ranges and measurement uncertainties specified in Appendix C (for details see <http://kcdb.bipm.fr>).*

VSL B.V.  
Hugo de Grootplein 1, 3314 EG DORDRECHT (NL)  
P.O. Box 394, 3300 AJ DORDRECHT (NL)  
T +31 78 633 23 32  
F +31 78 633 23 09  
I [www.vsl.nl](http://www.vsl.nl)

This certificate is issued under the provision that no liability is accepted and that the applicant gives warranty for each responsibility against third parties.

Reproduction of the complete certificate is permitted. Parts of this certificate may only be reproduced after written permission.



Certificate number : 39331789  
 Project number : 113001021  
 Page 2 of 2

## Results

Reference Flow rate [m <sup>3</sup> /h]	*Indicated Flow rate [m <sup>3</sup> /h]	Deviation [%]	**Reference velocity [m/s]	Analog Output [mA]
149.22	149.15	-0.04	2.02	10.82
73.31	73.47	+0.21	0.99	7.36
18.59	18.51	-0.39	0.25	4.85

\* Indicated flow rate = (output mA - 4)/16 x 350 m<sup>3</sup>/h

\*\* Reference velocity = Reference Flow Rate / 0,020484951 m<sup>2</sup> / 3600

$$\text{Deviation [\%]} = \frac{\text{Indicated Flow rate} - \text{Reference Flow rate}}{\text{Reference Flow rate}} * 100 \%$$

The uncertainty in the deviation is less then or equal to 0.25%, based on 3 repeated measurements a each flow rate. The reported uncertainty of measurement is based on the standard uncertainty of measurement multiplied by a coverage factor  $k = 2$ . which for a normal distribution corresponds to a coverage probability of approximately 95%. The standard uncertainty of measurement has been determined in accordance with the Guide to the Expression of Uncertainty in Measurement (GUM).

## Remarks

During calibration the following parameters has been used :

PIPE MATERIAL	Stainless Steel
PIPE OD	168.3 mm
PIPE WALL	3.4 mm
LINING	No
FLUID TYPE	Water
WATER TEMPERATURE	19.0 °C
REYNOLDS CORRECTION	Active
KINEMATIC VISCOSITY	1.001 E-6 m <sup>2</sup> /s
NUMBER OF TRAVERSES	2
TRANSDUCER SPACING	69 mm

